



la marzocco

handmade in florence

Preventative Maintenance Checklist

Strada 12 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	

Machine Model: _____ Serial Number: _____	

All Models

- | | |
|---|--|
| <input type="checkbox"/> Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below
<input type="checkbox"/> Clean and Backflush Machine
<input type="checkbox"/> Replace Diffuser Screens (F.3.040)
<input type="checkbox"/> Inspect Drain System
<input type="checkbox"/> Replace Group Gaskets

<input type="checkbox"/> Clean Auto-Fill Probe and Test Operation
<input type="checkbox"/> Test Flow Rate (milliliters in 30 seconds)
<input type="checkbox"/> Verify Coffee Boiler Set Point
<input type="checkbox"/> Check Brew Pressure
<input type="checkbox"/> Test All Switches for Proper Operation
<input type="checkbox"/> Inspect Portafilter Baskets | <input type="checkbox"/> Replace Steam Valve Anti-Suction Valve (L192)
<input type="checkbox"/> Replace Steam Boiler Vacuum Breaker (L193)
<input type="checkbox"/> Replace Pressure Safety Valve (B.2.024)
<input type="checkbox"/> 8 mm (H.3.001) <input type="checkbox"/> 9 mm (H.3.002)

(LA052)
Group 1: _____ ml Group 2: _____ ml Group 3: _____ ml
Temperature: _____ F/C
Observed on Gauge: _____ bar
<input type="checkbox"/> Operational <input type="checkbox"/> Replaced Parts: _____
<input type="checkbox"/> Acceptable <input type="checkbox"/> Replaced With Part Number: _____ |
|---|--|

If AV Model

- | | |
|---|---|
| <input type="checkbox"/> Test Shot Volumes
<input type="checkbox"/> Test Flow Meter Resistance (2.2 kΩ ±10%) | Group 1: _____ kΩ Group 2: _____ kΩ Group 3: _____ kΩ |
|---|---|

If AV, EE or EP Model

- Clean Steam Wand and Proportional Solenoid Valve
(Use of Rinza® or Similar is Recommended)

If MP Model

- Rebuild MP Valve (SA600/K2)
- Rebuild Steam Valve (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					