



Phone: 206.706.9104 (x101 Tech.)
 Avail.: 6:00 a.m.–5:30 p.m. M–F
 Fax: 206.706.9106
 Web: www.lamarzoccousa.com

Please fill out all sections completely

Customer Name:_____	Phone:_____
Location Address:_____	

Machine Model:_____	Serial Number:_____

☐ Test Water, Pre and Post Filtration, with La Marzocco Water Test Kit (F.9.0000) and Complete Form Below

- ☐ Clean and Backflush Machine

- ☐ Replace Group Gaskets

- ☐ Replace Diffuser Screens (F.3.040)

- ☐
- Inspect Drain System

- ☐ Replace Steam Valve Anti-Suction Valve (L192)

- ### □ Clean Auto-Fill Probe and Test Operation

- ☐ Test Flow Rate (milliliters in 30 seconds)

- ☐
- Test Brew Temperature

- ☐
- Test Brew Pressure

- Test All Switches for Proper Operation

- Inspect Portafilter Baskets

- 8mm (H.3.001)

- 9mm (H.3.002)

- ☐ Replace Steam Boiler Vacuum Breaker (L193)

- ☐
- Replace Pressure Safety Valve (B.2.024)

- ☐
- Operational
- ☐
- Replaced Parts:

- Group 1: Group 2: Group 3:

- Set Value: Actual:

- Set Value: Actual:

- ☐
- Operational
- ☐
- Replaced Parts:

- ☐
- Acceptable
- ☐
- Replaced With Part Number:

☐ Clean Steam Valve and Proportional Solenoid

☐ Rebuild MP valve with SA600/K2.

- ☐ Rebuild Steam Valves (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System:					

Service Company: _____

Technician: _____ Technician Signature: _____

Notes:

Customer Signature: _____ Name (Please Print): _____