

**la marzocco**

1553 NW Ballard Way, Seattle, WA 98107

La Marzocco
MazzerPhone: 206.706.9104 (x101 Tech.)
Avail.: 6:00 a.m.–5:30 p.m. M–F
Fax: 206.706.9106
Web: www.lamarzoccousa.com**Preventative Maintenance Checklist
Strada 3/9 Month**

Please fill out all sections completely

Customer Name: _____		Phone: _____	
Location Address: _____			
Machine Model: _____		Serial Number: _____	

All Models☐ Test Water, Pre and Post Filtration, with La Marzocco Water Test Kit (F.9.0000) and Complete Form Below☐ Clean and Backflush Machine☐ Replace Group Gaskets☐ 8 mm (H.3.001)☐ 9 mm (H.3.002)☐ Replace Diffuser Screens (F.3.040)☐ Clean Auto-Fill Probe☐ Inspect Drain System☐ Test Flow Rate (milliliters in 30 seconds)

Group 1: _____ Group 2: _____ Group 3: _____

☐ Test Brew Temperature

Set Value: _____ Actual: _____

☐ Test Brew Pressure

Set Value: _____ Actual: _____

☐ Test All Switches for Proper Operation☐ Operational ☐ Replaced Parts: _____☐ Test Steam Boiler Vacuum Breaker☐ Operational ☐ Replaced Parts: _____**If MP Model**☐ Ensure MP valve is fully operational. If not, rebuild valve with SA600/K2.

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System:					

Service Company: _____

Technician: _____ Technician Signature: _____

Notes: _____

Customer Signature: _____ Name (Please Print): _____