

**la marzocco**

1553 NW Ballard Way, Seattle, WA 98107

La Marzocco
MazzerPhone: 206.706.9104 (x101 Tech.)
Avail.: 6:00 a.m.–5:30 p.m. M–F
Fax: 206.706.9106
Web: www.lamarzoccousa.com**Preventative Maintenance Checklist
Strada 6 Month**

Please fill out all sections completely

Customer Name: _____		Phone: _____	
Location Address: _____			
Machine Model: _____		Serial Number: _____	

All Models☐ Test Water, Pre and Post Filtration, with La Marzocco Water Test Kit (F.9.0000) and Complete Form Below☐ Clean and Backflush Machine☐ Replace Group Gaskets☐ 8mm (H.3.001)☐ 9mm (H.3.002)☐ Replace Diffuser Screens (F.3.040)☐ Clean Auto-Fill Probe☐ Inspect Drain System☐ Test Flow Rate (milliliters in 30 seconds)

Group 1: _____ Group 2: _____ Group 3: _____

☐ Test Brew Temperature

Set Value: _____ Actual: _____

☐ Test Brew Pressure

Set Value: _____ Actual: _____

☐ Test All Switches for Proper Operation☐ Operational ☐ Replaced Parts: _____☐ Test Steam Boiler Vacuum Breaker☐ Operational ☐ Replaced Parts: _____**If MP Model**☐ Ensure MP valve is fully operational. If not, rebuild valve with SA600/K2☐ Rebuild Steam Valves (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System:					

Service Company: _____

Technician Signature: _____ Technician (Please Print): _____

Notes: _____

Customer Signature: _____ Name (Please Print): _____