

## PREVENTATIVE MAINTENANCE CHECKLIST

## MODBAR NEW STEAM 12 MONTH

Please fill out all sections completely

Customer Name					Phone		
Location Address					Serial Number		
					Serial Palliber		
Machine Model					Replaced Parts		
☐ Refresh Steam Boiler							
☐ Inspect module for signs	of water leaks						
☐ Replace pressure relief v	ralve		(B.2.025 and L1	80/1)			
☐ Replace vacuum breaker	-		(B.2.029)				
☐ Verify Steam Boiler Pres	ssure Set Point		Bar				
☐ Inspect Level Probe			Operational		Replaced		
☐ Test Lever for Proper O	peration		Operational				
☐ Sample Water, Pre and I	Post Filtration. Test with Total	Diss	olved Solids (TDS	) Met	ter and Water Test Kit (F.9.000	0). Complete All Fields in Form Below	

LA MARZOCCO WATER S	PECIFICATION	NS .		YOUR TEST RESULTS					
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration				
Total Dissolved Solids (TDS)	ppm	90	150						
Total Hardness	ppm	70	100						
Total Iron	ppm	0	0.02						
Free Chlorine	ppm	0	0.05						
Total Chlorine	ppm	0	0.1						
рΗ		6.5	8						
Alkalinity	ppm	40	80						
Chloride	ppm	0	30						
Pressure: 45−90psi (2−6bar) Flow Rate: 2 gal./min. (≈ 8 l/min) 1 gpg US = 17.1 ppm = 17.1 mg/l									
Brand & Model of Water Filtration System									